

Project Name : MAGNOLIA PRIME

Task Name : All

Total Records: 70 Records 1 to 70

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
CONSTRUCTION	0.0000		01 Nov 2018				-	-	-	-	
Construction Labour & Material Qty's till Cut-Off Date	1.0000	Nos.	01 Nov 2018		01 Dec 2019		-	-	396	-	
BLOCK 1	0.0000		01 Nov 2018				-	-	-	-	
PLASTER	0.0000		01 Nov 2018				-	-	-	-	
EXTERNAL PLASTER	0.0000		01 Nov 2018				-	-	-	-	
External Plaster External Plaster 15mm in CM 1:5	21575.1430	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
INTERNAL PLASTER	0.0000		01 Nov 2018				-	-	-	-	
4TH FLOOR	0.0000		01 Nov 2018				-	-	-	-	
4th Floor Internal Plastering 12mm with CM1:4	4276.6980	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
BRICKWORK & PLASTER	0.0000		01 Nov 2018				-	-	-	-	
Brickwork & Plaster Brickwork & Plaster on AFT basis	4468.3510	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
ELEVATION WORK	0.0000		01 Nov 2018				-	-	-	-	
GROUND FLOOR	0.0000		01 Nov 2018				-	-	-	-	
Ground Floor Outside Elevation Work	21575.1430	SQ.FT	01 Nov 2018		01 Dec 2019		-	-	396	-	
BLOCK 2	0.0000		01 Nov 2018				-	-	-	-	
PLASTER	0.0000		01 Nov 2018				-	-	-	-	
INTERNAL PLASTER	0.0000		01 Nov 2018				-	-	-	-	
3RD FLOOR	0.0000		01 Nov 2018				-	-	-	-	
3rd Floor Internal Plastering 12mm with CM1:4	4238.8520	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
4TH FLOOR	0.0000		01 Nov 2018				-	-	-	-	
4th Floor Internal Plastering 12mm with CM1:4	4276.6980	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
1ST FLOOR	0.0000		01 Nov 2018				-	-	-	-	
1st Floor Internal Plastering 12mm with CM1:4	4238.8520	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
2ND FLOOR	0.0000		01 Nov 2018				-	-	-	-	
2nd Floor Internal Plastering 12mm with CM1:4	4238.8520	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
EXTERNAL PLASTER	0.0000		01 Nov 2018				-	-	-	-	
External Plaster External Plaster 15mm in CM 1:5	21308.3260	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
ELEVATION WORK	0.0000		01 Nov 2018				-	-	-	-	
Elevation Work Outside Elevation Work	21308.3260	SQ.FT	01 Nov 2018		01 Dec 2019		-	-	396	-	
BRICKWORK & PLASTER	0.0000		01 Nov 2018				-	-	-	-	
GROUND FLOOR	0.0000		01 Nov 2018				-	-	-	-	
Ground Floor Brickwork & Plaster on AFT basis	4352.9180	SFT	01 Nov 2018		01 Dec 2019		-	-	396	-	
BLK-2 ABOVE ROOF	0.0000		01 Nov 2018				-	-	-	-	
BLK-2 ABOVE ROOF rcc for column/slab/beam	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
BLK-2 ABOVE ROOF Outside Elevation Work	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
FIXING OF DOOR & HARDWARE	0.0000		01 Nov 2018				-	-	-	-	
Fixing of Door & Hardware DOOR FIXING	1.0000	Nos.	01 Nov 2018				-	-	-	-	
Fixing of Door & Hardware HARDWARE FIXING	1.0000	Nos.	01 Nov 2018				-	-	-	-	
ROAD PCC	0.0000		01 Nov 2018				-	-	-	-	
ROAD PCC PCC WORK	1.0000	SQ.FT	01 Nov 2018				-	-	-	-	
PLUMBING WORK	0.0000		01 Nov 2018				-	-	-	-	
PLUMBING WORK GR.FLOOR PLUMBING WORK	1.0000	R.M.	01 Nov 2018				-	-	-	-	
GR.FLOOR TILES WORK	0.0000		01 Nov 2018				-	-	-	-	
GR.FLOOR TILES WORK COMUNITY HALL TILES	1114.0000	SQ.FT	01 Nov 2018		01 Nov 2019		-	-	366	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
GR.FLOOR TILES WORK GR.FLOOR LOBBY TILES	512.0000	SQ.FT	01 Nov 2018		01 Nov 2019		-	-	366	-	
GR.FLOOR TILES WORK PARKING TILES WORK	6426.2500	SQ.FT	01 Nov 2018		01 Nov 2019		-	-	366	-	
ROAD PAVER WORK	0.0000		01 Nov 2018				-	-	-	-	
GRASS PAVER	0.0000		01 Nov 2018				-	-	-	-	
GRASS PAVER GRASS PAVER	1.0000	SQ.FT	01 Nov 2018				-	-	-	-	
ALL BLOCK PAINTING WORK	0.0000		01 Nov 2018				-	-	-	-	
ALL BLOCK PAINTING WORK PAINTING WORK	0.0000	SFT	01 Nov 2018				-	-	-	-	
TILES WORK	0.0000		01 Nov 2018				-	-	-	-	
TILES WORK COMUNITY HALL TILES	0.0000	SQ.FT	01 Nov 2018				-	-	-	-	
DRAIN WORK	0.0000		01 Nov 2018				-	-	-	-	
DRAIN WORK 250 MMB/W	0.0000	Cu.M.	01 Nov 2018				-	-	-	-	
ABOVE ROOF Construction rcc for column/slab/beam	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
Construction Outside Elevation Work	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
UGR CASTING Construction rcc for column/slab/beam	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
SEPTIK TANK Construction rcc for column/slab/beam	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
Construction False Ceiling for Pipe Cover	0.0000	SQ.FT	01 Nov 2018		01 Nov 2018		-	-	-	-	
ALL BLOCK MISCELLANEOUS WORK	0.0000		01 Nov 2018				-	-	-	-	
ALL BLOCK MISCELLANEOUS WORK METAL LETTER BOX FIXING ALL COM	0.0000	Nos.	01 Nov 2018				-	-	-	-	
PAVER WORK	7136.5300	SQ.FT	01 Nov 2018		01 Nov 2019		-	-	366	-	
PAINTING & WALL PUTTY	0.0000		01 Nov 2018				-	-	-	-	
Painting & Wall Putty Wall Putty Application	0.0000	Nos.	01 Nov 2018		01 Nov 2018		-	-	-	-	
ELECTRICAL WORK	0.0000		01 Nov 2018				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
ELECTRICAL WORK 2 NO BLOCK ELECTRICAL FITTING INTERNAL	0.0000	Nos.	01 Nov 2018		01 Nov 2018		-	-	-	-	
PIT MAKING	0.0000	Nos.	01 Nov 2018		01 Nov 2018		-	-	-	-	
DRAIN WORK LABOUR	0.0000	R.M.	01 Nov 2018		01 Nov 2018		-	-	-	-	
AIRCONTIONING	0.0000	Lumpsum	01 Nov 2018				-	-	-	-	