

Project Name : MAGNOLIA SUNSHINE

Task Name : CONSTRUCTION

Total Records: 29 Records 1 to 29

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
CONSTRUCTION	0.0000		22 Jul 2022				-	-	-	-	
RAFT FOUNDATION	0.0000		22 Jul 2022				-	-	-	-	
RAFT FOUNDATION rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022		01 Jul 2019		-	-	-	-	
FOUNDATION BEAM	0.0000		22 Jul 2022				-	-	-	-	
FOUNDATION BEAM rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022				-	-	-	-	
ALL FLOOR COLUMN & LIFT	0.0000		22 Jul 2022				-	-	-	-	
ALL FLOOR COLUMN rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022				-	-	-	-	
GROUND FLOOR WORK	0.0000		22 Jul 2022				-	-	-	-	
GROUND FLOOR Brickwork & Plaster Work	0.0000	SFT	22 Jul 2022		01 Mar 2023		-	-	223	-	
1ST FLOOR SLAB	0.0000		22 Jul 2022				-	-	-	-	
1ST FLOOR SLAB rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022		01 Mar 2019		-	-	-	-	
2ND FLOOR SLAB	0.0000		22 Jul 2022				-	-	-	-	
2ND FLOOR SLAB rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022		01 May 2019		-	-	-	-	
3RD FLOOR SLAB	0.0000		22 Jul 2022				-	-	-	-	
3RD FLOOR SLAB rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022		01 Jun 2014		-	-	-	-	
4TH FLOOR SLAB	0.0000		22 Jul 2022				-	-	-	-	
4TH FLOOR SLAB rcc for column/slab/beam	0.0000	SQ.FT	22 Jul 2022		01 Jul 2014		-	-	-	-	
5TH/ROOF SLAB	0.0000		22 Jul 2022				-	-	-	-	
5th/ROOF SLAB RCC	0.0000	SQ.FT	22 Jul 2022		01 Aug 2013		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
ALL FLOOR BRICK WORK (MATERIALS)	0.0000		22 Jul 2022				-	-	-	-	
ALL FLOOR BRICK WORK (Materials) Inside Brickwork	0.0000	SQ.FT	22 Jul 2022				-	-	-	-	
ALL RCC FLOOR SLAB (MATERIALS ONLY)	0.0000		22 Jul 2022				-	-	-	-	
ALL RCC FLOOR SLAB (Materials Only)	0.0000	SQ.FT	22 Jul 2022				-	-	-	-	
ALL FLOOR BRICK WORK	0.0000		22 Jul 2022				-	-	-	-	
ALL FLOOR BRICK WORK Inside Brickwork	0.0000	SQ.FT	22 Jul 2022		03 Nov 2013		-	-	-	-	
ALL INSIDE PLASTER	0.0000		22 Jul 2022				-	-	-	-	
ALL INSIDE PLASTER Inside Plaster	0.0000	SQ.FT	22 Jul 2022		12 Feb 2013		-	-	-	-	
ALL OUT SIDE PLASTER	0.0000		22 Jul 2022				-	-	-	-	
ALL OUT SIDE PLASTER Outside Plaster	0.0000	SQ.FT	22 Jul 2022		22 Jan 2013		-	-	-	-	